

Nine Bridge Construction Project in Brahmanbaria District (NBCPB), FY: 2020-2021

Month :July/2023

Sl.No.	Name of work	Name of Upazila	Road Code	Contractor Name & Mobile Number	Estimate cost	Contract Amount	Date.of work order	Date of completion	Actual date of completion	Progress Report	Amount paid	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of 81m PSC Girder Bridge with 60m Viaduct (Total Length =141m) on Nasirnagar R&H Bholakot bazar Chatalpar GCM- Aurail Road at Ch: 2140m (Crossing-1) including approach road.	Nasirnagar	412902002	Md.Eunus Al mamun, Bhola	120353487.45	98720091.86	4/4/2022	3/10/2023		28%		
2	Construction of 96m PSC Girder Bridge on Nasirnagar R&H Bholakot bazar Chatalpar GCM- Aurail Road at Ch: 7240m(Crossing-2) including approach road.	Nasirnagar	412902002	Hassan Tecno Builders Ltd.	80,028,016.31	68,368,997.19	22/12/21	28/12/21		0%		
3	Construction of 96m PSC Girder Bridge on Nasirnagar R&H Bholakot bazar Chatalpar GCM- Aurail Road at Ch: 9860.00m(Crossing-3) including approach road.	Nasirnagar	412902002	Hassan Tecno Builders Ltd.	75,329,581.27	65,414,751.22	22/12/21	28/05/23		60%		
4	Construction of 175m PSC Girder Bridge on Nasirnagar R&H Bholakot bazar Chatalpar GCM- Aurail Road at Ch: 12300m(Crossing-4) including approach road.	Nasirnagar	412902002	M/S.Hasan Enterprise, Sadar, Brahmanbaria.	143301209.07	120,745,009.79	30/01/2022	29/7/2023		25%		
5	Construction of 50m Arch Girder Bridge with 229m Biaduct (Total Lenth = 279m) on Nasirnagar R&H Bholakot bazar Chatalpar GCM- Aurail Road at Ch: 13680m(Crossing-5) including approach road.	Nasirnagar	412902002	HE-JV-CH Kishoreganj	221716678.19	220,392,168.92	4/4/2022	3/10/2023		0%		
6	Construction of 50m Arch Girder Bridge With 75m Viaduct Total = 125m) on Nasirnagar R&H Bholakot bazar Chatalpar GCM- Aurail Road at Ch: 16810.00m.00m(Crossing-6) including approach road.	Nasirnagar	412902002	HE-JV-CH Kishoreganj	148510921.78	140,620,094.48	4/4/2022	3/10/2023		0%		

Sl.No.	Name of work	Name of Upazila	Road Code	Contractor Name & Mobile Number	Estimate cost	Contract Amount	Date.of work order	Date of completion	Actual date of completion	Progress Report	Amount paid	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
7	Construction of 50m Arch Girder Bridge With 75m Viaduct (Total Lenth =125m) on Nasirnagar R&H-Bholakot Bazar -Chatalpar GCM-Aurail Road at Ch: 18300m (Crossing-7) including approach road..	Nasirnagar	412902002	M/S.Hamim International Madaripur	154017312.61	153,209,779.04	5/4/2022	4/10/2023		0%		
8	Construction of 48m RC Girder Bridge on Nasirnagar R&H Bholakot bazar Chatalpar GCM- Aurail Road at Ch: 20090.00m(Crossing-8) including approach road.	Nasirnagar	412902002	M/S.Hasan Enterprise, Sadar, Brahmanbaria.	42123130.83	35468999.26	4/1/2022	3/7/2023		70%		
9	Construction of 96m PSC Girder Bridge on Nasirnagar R&H Bholakot bazar Chatalpar GCM- Aurail Road at Ch: 21100.00m (Crossing-9) including approach road.	Nasirnagar	412902002	M/S.Hasan Enterprise, Sadar, Brahmanbaria.	79459062.88	68216556.08	30/12/2021	29/06/2023		35%		
				Total Taka=	1064839400.39	971156447.84						

Account
LGED
Nasirnagar, Brahmanbaria

Sub-Asstt.Engineer
LGED
Nasirnagar, Brahmanbaria

Upazila Engineer
LGED
Nasirnagar, Brahmanbaria