

Important Rural Infrastructure Development Project (IRIDP-3)
Monthly Progress Report (Physical & Financial)
District: Brahmanbaria
Reporting Month : July/2023

Sl. No.	Constituency No.	Upazila	Package No./Road ID No.	Name of Scheme with location (Chainage)	Quantity		Estimated Cost (Tk.)			Tender Receiving Date	Name of Contractor	Date of Contract	Contract Amount (Tk.)	Phy. Prog. (%)	Actual date of Completion	Payment Status			Remarks
					Road (KM)	Str. (M)	Road	Structure	Total							Final bill (Tk.)	Payment made (Tk.)	Remaining Payment (Tk.)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
Category -03																			
1	B.Barua	Nasirnagar	IRIDP-3/BBA/DW-25	a)Improvement of Khandura-Nasirnagar Chatiaia G.C.Salam Bazar-Garauk School Road via Chatiaia UP office Rameswar Road .Ch: 0.000-835m & b. Construction of 6Nos 0.600x 1.000m Culvert at Ch: 113m 192m 429m 510m 624m &800m on the same road Road ID: 412904019 Nasirnagar ,Brahmanbaria.	0.835	6			11831810.00		M/S.Zaman Machinery Engineering	9/8/2021	11240219.50	100%	30/11/22				
2	B.Barua	Nasirnagar	IRIDP-3/BBA/DW-26	Improvement of Horinber-Fandauk GC Road-Goniauk South RNGPS Road Ch:0.00-510m & b.Construction of 1No.0.6000 mx1.000m Culvert at Ch.395m on the same road Road ID: 412904081 Salvage cost TK.1045036.00, Nasirnagar, Brahmanbaria.	0.510	1			5761626.00		M/S.Ismam Traders	22/8/21	5473544.70	30%	30.11.22				বাতিলের জন্য প্রস্তাব করা হয়েছে।
3	B.Barua	Nasirnagar	IRIDP-3/BBA/DW-27	a) Improvement of Nasirnagar R&H-Kunda Natun Bazar RNGPS Road Ch.0.00-987m &b.Construction of 2Nos 0.600mx1.000m Culvert at Ch.340m & 670m on the same road Road ID: 412904074 Salvage cost TK. 1480150.00 Nasirnagar ,Brahmanbaria.	0.987	2			11941783.00		M/S.Maria Enterprise	8/8/2021	11344693.85	100%	30/11/22				
4	B.Barua	Nasirnagar	IRIDP-3/BBA/SDW-45	a)Improvement of Chotipara-Jethagram Road at Ch: 825-1500m,Nasirnagar, Brahmanbaria.	0.675				5066205.00		M/S.Sumsul Haque Bhuyan	12/1/2022	4812894.75	100%	18/01/23				
5	B.Barua	Nasirnagar	IRIDP-3/BBA/SDW-47	a)Improvement of Fandauk GC - Fandauk Union H/Q.Road via Hospital more road. Road at Ch:00-210m. Nasirnagar, Brahmanbaria	0.210				3291040.00		M/S.Mahabub Enterprise	10/4/2022	3126488.00	100%	16/4/23				

Sl. No.	Constituency No.	Upazila	Package No./Road ID No.	Name of Scheme with location (Chainage)	Quantity		Estimated Cost (Tk.)			Tender Receiving Date	Name of Contractor	Date of Contract	Contract Amount (Tk.)	Phy. Prog. (%)	Actual date of Completion	Payment Status			Remarks
					Road (KM)	Str. (M)	Road	Structure	Total							Final bill (Tk.)	Payment made (Tk.)	Remaining Payment (Tk.)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
6	B.Barua	Nasirnagar	IRIDP-3/BBA /SDW-48	a)Improvement of Nasirnagar village Road Ch:320-1000m,Nasirnagar, Brahmanbaria.	1.00				11630761.00		M/S.Asia Makbul	23/03/22	11029222.95	55%	29/03/23				
7	B.Barua	Nasirnagar	IRIDP-3/BBA /DW-82	Improvement of Bholakut UP-Rampur Bazar via Goalnagar UP Office Road at Ch: 3000m-5000m(Road ID: 412903002					38378125.00		Mohammed Unos & Brothers Privet Ltd.		40297031.25		1/10/2024				
8	B.Barua	Nasirnagar	IRIDP-3/BBA /DW-77	a)Improvement of Takanagar UZR -Takanagar village road. at ch: 00-4750m (ID: 412905034)..	0.475				6850545.00		M/S.Aslam Enterprise		6517612.75	25%	6/5/2024				
9	B.Barua	Nasirnagar	IRIDP-3/BBA /DW-78	a)Improvement of Norha West para Pacca road (Graveyard) south side Primary school North side Pacca road at ch: 00-872m (ID: 412905064)..	0.872				9884006.00		M/S.Ashad Enterprise		9389805.70	30%	6/5/2024				
10	B.Barua	Nasirnagar	IRIDP-3/BBA /DW-79	a)Improvement of Madhabpur GC Road-Horipur Madrasha road at ch:00-1185m (ID: 412904094)..	1.185				10066843.51		M/S.Pir Mahmudur Rahman		9996063.88	30%	6/5/2024				
				b) Construction of 1Nos 0.600x0.750m U-Box culvert at ch: 435m on the same road...	0.600.				145640.00										
11	B.Barua	Nasirnagar	IRIDP-3/BBA /DW-80	a)Improvement of Noorpur Bazar -Fulpur Primary School Road at ch: 00-446m. (ID: 412904033)..	0.446.				9438953.28		Santi Trading		10183373.95	10%	6/5/2024				
				b)Construction of 1Nos. 3.50x3.50m RCC Box culvert at ch: 72m on the same road.		3.5			1280387.32										
12	B.Barua	Nasirnagar	IRIDP-3/BBA /DW-81	Improvement of Nasirnagar Upazila H/Q.Hospital Road at ch: 68-454m.(ID: 412903008)	0.454				6793183.00		M/S.Hazi& Sons		6453523.85	5%	6/5/2024				

Account.
LGED

Sub-Assistant Engineer
LGED

Upazila Engineer
LGED

