

Rural Infrastructure Development Project (CCB)
Monthly Progress Report (Physical & Financial)

Month: July/2023

Sl No.	Upazila	Package No. (Road ID)	Name of scheme with location (chainage)	Estimate cost	Contract Amount	Date of work order	Date of Completion	Contractor Name	Physical Progress (%)	Fund Released (H/Q)(in Lac TK).	Fund spend Scheme wise (in Lakh TK).	FundRequired scheme wise in TK).	Final Bill Amount(As per work SCR)(in lakh Tk).	Rwmarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16
			Union Road											
1	Nasirnagar	CCB/B/VR/W-31	Improvement of Nasirnagar Upazila Road Nasirpur Mondir road ch:00-800m, ID No: 412904045	7025814.000	6674523.30	2/10/2022	45176.00	M/S.Sheak Enterprise	10%					
2	Nasirnagar	CCB/B/UZR/W-54	(a)Improvement of Horinber-Fandauk road via Gowniauk road(ID.412902004) with 1853.950 Protective work & 01.No.Culvert work under Nasirnagar Upazila District: Brahmanbaria..	84938685.000	80475772.99	17/5/2023	22/8/2024	M/S.Hassan Enterprise	30%					
3	Nasirnagar	CCB/B/M-14.	Periodical Maintenance (Widening & Rehabilitation) of Horinber Fdandauk road via Gouniauk road Ch: 00-3950m.Road ID: 412902004 Salvage Metarials: 655872.00	37157566.000	33441809.400.			M/S.Hassan Enterprise	0%					
		Sub-Total =												
		Grand Total =												

Accountant
LGED
Nasirnagar, Brahmanbaria

Sub-Assistant Engineer
LGED
Nasirnagar, Brahmanbaria

Upazila Engineer
LGED
Nasirnagar, Brahmanbaria

